



Questions?

(941) 276-0335

Larry @AirlockHomes.com

BLOWER DOOR TESTING

PREPARATION CHECKLISTS

Home Conditions

- | | |
|----------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|
| <input type="checkbox"/> Power on | <input type="checkbox"/> Kitchen exhaust hood installed |
| <input type="checkbox"/> Water on (run water so all P-traps are filled) | <input type="checkbox"/> All flooring and baseboards installed |
| <input type="checkbox"/> Door casings, door/window hardware, and weather stripping installed | <input type="checkbox"/> Bathroom exhaust fans, toilets, sinks, and showers installed |
| <input type="checkbox"/> A/C and duct work installed and operational | <input type="checkbox"/> No wet paint on doors or door jambs |
| <input type="checkbox"/> No open penetrations in conditioned space | <input type="checkbox"/> Light fixtures/alarms installed |
| <input type="checkbox"/> Attic accesses fitted and installed | <input type="checkbox"/> All outlet covers installed |
| <input type="checkbox"/> Attic insulation installed | <input type="checkbox"/> Fuzzy strips in sliding glass doors installed |

Contractors

To obtain Certificate of Occupancy, you must provide Airlock Homes with the following items:

- | | |
|-----------------------------------------------|----------------------------------------|
| <input type="checkbox"/> Address being tested | <input type="checkbox"/> Blueprint |
| <input type="checkbox"/> Energy calculation | <input type="checkbox"/> Permit number |

Safety

Please inform Airlock Homes prior to arrival if any of the following items have been installed, as different testing procedures are required:

- Combustion appliances
- Spray foam attics
- Makeup air

NOTES

- Once the checklist requirements have been met, please allow 1-5 business days for scheduling
- All scheduled jobs that are not compliant with the checklist upon Airlock Homes' arrival will incur a standard trip charge
- It is recommended that all trades be off the job site during testing; if trades must be on site, they must either remain inside or outside for the duration of the test
- Inclement weather such as rain and high winds can affect testing and may require rescheduling
- If the home does not meet the Florida testing guidelines, Airlock Homes will help determine the cause of the failure so the re-test can be passed; Additional tests will be scheduled and charged separately